

U.S. Peace Corps
Small Projects Assistance (SPA)
Renovations to Wenchi Secondary School
Computer Lab

First Quarter 2001 (January–March)

Synopsis

Essentially no work was accomplished on the project this term. The stand-off with the Wenchi P&T continued through much of the term, until the Headmaster decided to bypass the P&T (as the school is legally entitled to do, for a phone extension) and look for a technician instead, or do the work ourselves. The necessary spool of draw cable was obtained from Accra at the beginning of March.

As the Headmaster was unable to follow up matters himself and did not otherwise delegate them, the volunteer went to Techiman in mid-March to seek the private services of one of the P&T technicians there. Arrangements were made for one of the technicians to come the final week of March; unfortunately no one came, and the volunteer was sick and therefore unable to pursue matters himself.

The matter could not be pursued in the first week of April because of other business that arose. Therefore resolution of this project, which should have been completed within a fortnight maximum, is delayed until at least mid-May.

SPA Activity Log

Name of Activity: Computer Literacy Project	Activity Number: 641-01-004
Host Community: Wenchi, Brong Ahafo	PCV: Joel Parthemore
Project Start Date: 20 December 2001	Completion Date: est. 15 May
Authorised Amount: USD\$ 278.92	Local Currency: ₵1,930,000
Local Contribution: USD\$ 92.67	Local Currency: ₵643,595
Total Project Cost: USD\$ 371.59	Local Currency: ₵2,580,695

<i>Date</i>	<i>Invoice Receipt #</i>	<i>Description</i>	<i>Expenditure</i>	<i>Balance US \$</i>	<i>Balance Local ₵</i>
3 March	Invoice 002336	Draw Cable	₵425,000	US\$32.48	₵225,595